

3 Week Schedule
Pueblo Hydroelectric Project

ACTIVITY	March 12, 2018																											
	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8
	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
Form, reinforce, and place exterior powerhouse walls up to El. 4756.88	X	X	X	X	X																							
Strip exterior powerhouse walls							X	X	X																			
RSI install catwalk and handrail at powerhouse									X	X	X	X			X													
Form, reinforce, and place penstock walls up to El. 4747.47					X		X	X	X	X	X																	
Haul off material from stock pile							X	X	X	X	X				X	X	X	X	X			X	X	X	X	X		
Strip North side of penstock walls															X	X												
Install shrink wrap on penstock															X													
Rapid Energy to install conduit above El. 4747.47																X	X											
Set rip rap at penstock and place CDF to encase penstock to El. 4747.47																X	X	X										
Form, reinforce, and place penstock walls from El. 4747.47 to El. 4745.88																		X	X			X	X	X	X	X		

Riverside
Rapid Energy
Bat Electric
Caribou Construction

Mountain States Hydro
Place Concrete
Wallace Technical Blasting
K&G Rebar